

Texas Township, Wayne County, Pennsylvania

Building Permit Inspection Sheet

Inspections noted on this sheet may be scheduled by telephone with a 24-hour notification. Work shall not proceed until the field inspection has been approved.

Permit Holder: _____	Permit Number: _____
Property Address: _____	Issue Date: _____
Tax Map Parcel #: _____	This permit is valid for 180 days and construction shall commence within 180 days of permit issuance.

Inspection	When Required
Superior Wall System - Footing	Prior to installing stone bed and setting walls.
Superior Wall System - Foundation	After 1st floor joists and deck are set; prior to backfilling.
Concrete / Masonry Footings	Prior to pouring concrete.
Concrete / Masonry Foundation	Prior to backfilling.
Aboveground Plumbing	Prior to covering; drainage and water line test required.
Electrical Rough-In	Prior to covering; wiring, boxes, and grounds shall be made for inspection.
Mechanical Rough-In	Prior to covering; gas piping test required.
Framing	Prior to insulation or covering.
Electrical / Mechanical / Plumbing Final	All equipment, fixtures, and devices shall be set and functional.
Final	Prior to any use or occupancy.

Application for Certificate of Use and Occupancy must be filled out and returned prior to final inspection approval.